BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Restoration and improvements of balance main and cross roads of NAgenahalli, Haroahalli kenchenahalli villages, Srinidhi layout ISRO layout KEB layout and surrounding areas in ward no -02 of yelahanka Sub division (PACKAGE NO_02) (Number of works 5)**				
2	Sanctioned Estimate No. And Date	**Job number - 002-22-000003**				
3	Name of the Contractor	**Sri K Venkataraju**				
4	Time Stipulated for Completion of work	6 months				
5	Date of Commencement	15-02-2022				
6	Date of Completion:	13-06-2022.				
7	Measurment Recorded					
	M.B No	4931				
	Page No	493060 to 065.				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	Ramasangeeravh				
	2) Asst. Engineer	Chandra Kanth Raj				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	
13362024/-		13360417/-	-	16074	-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ASST. ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst Executive Engineer
ASST. EXE.ENGINEER
Yelahanka Sub Division
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE